



CRONOGRAMA FISICO - FINANCEIRO

Processo Sei: 202500036020184	
Rodovia: Duplicação GO-330	
Trecho: Ipameri / Catalão	
Extensão: 18,60 KM	
DATA BASE: OUT/25 GOINFRA; OUT/25 SICRO DNIT-GO	

Atividades	Total por Etapa	1º mês	2º mês	3º mês	4º mês	5º mês	6º mês	7º mês	8º mês	9º mês	10º mês	11º mês	12º mês	13º mês
PROJETO EXECUTIVO	R\$ 1.574.570,72	R\$ 262.428,45	R\$ 262.428,45	R\$ 262.428,45	R\$ 262.428,45	R\$ 262.428,45	R\$ 262.428,45	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -
	100,00%	16,67%	16,67%	16,67%	16,67%	16,67%	16,67%							
TERRAPLENAGEM	R\$ 20.672.820,67	R\$ -	R\$ -	R\$ 1.215.561,86	R\$ 1.215.561,86	R\$ 1.215.561,86	R\$ 1.217.629,14	R\$ 1.217.629,14	R\$ 1.217.629,14	R\$ 1.217.629,14	R\$ 1.215.561,86	R\$ 1.215.561,86	R\$ 1.215.561,86	R\$ 1.215.561,86
	100,00%			5,88%	5,88%	5,88%	5,89%	5,89%	5,89%	5,89%	5,88%	5,88%	5,88%	5,88%
DRENAGEM	R\$ 10.113.224,04	R\$ -	R\$ -	R\$ -	R\$ 531.955,58	R\$ 531.955,58	R\$ 531.955,58	R\$ 531.955,58	R\$ 531.955,58	R\$ 532.966,91	R\$ 532.966,91	R\$ 532.966,91	R\$ 532.966,91	R\$ 532.966,91
	100,00%				5,26%	5,26%	5,26%	5,26%	5,26%	5,27%	5,27%	5,27%	5,27%	5,27%
OBRAS DE ARTE CORRENTES	R\$ 5.853.228,83	R\$ -	R\$ -	R\$ -	R\$ -	R\$ 344.755,18	R\$ 344.755,18	R\$ 344.755,18	R\$ 344.755,18	R\$ 344.169,86	R\$ 344.169,86	R\$ 344.169,86	R\$ 344.169,86	R\$ 344.169,86
	100,00%					5,89%	5,89%	5,89%	5,89%	5,88%	5,88%	5,88%	5,88%	5,88%
PAVIMENTAÇÃO	R\$ 78.263.508,15	R\$ -	R\$ -	R\$ -	R\$ -	R\$ 4.891.469,26	R\$ 4.891.469,26	R\$ 4.891.469,26	R\$ 4.891.469,26	R\$ 4.891.469,26	R\$ 4.891.469,26	R\$ 4.891.469,26	R\$ 4.891.469,26	R\$ 4.891.469,26
	100,00%					6,25%	6,25%	6,25%	6,25%	6,25%	6,25%	6,25%	6,25%	6,25%
RESTAURAÇÃO	R\$ 29.745.989,40	R\$ -	R\$ -	R\$ -	R\$ 1.749.064,18	R\$ 1.749.064,18	R\$ 1.749.064,18	R\$ 1.749.064,18	R\$ 1.749.064,18	R\$ 1.749.064,18	R\$ 1.752.038,78	R\$ 1.752.038,78	R\$ 1.752.038,78	R\$ 1.752.038,78
	100,00%				5,88%	5,88%	5,88%	5,88%	5,88%	5,88%	5,89%	5,89%	5,89%	5,89%
OBRAS COMPLEMENTARES	R\$ 7.224.082,58	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -
	100,00%													
SINALIZAÇÃO	R\$ 1.693.222,94	R\$ -	R\$ -	R\$ 77.041,64	R\$ 77.041,64	R\$ 77.041,64	R\$ 77.041,64	R\$ 77.041,64	R\$ 77.041,64	R\$ 77.041,64	R\$ 76.195,03	R\$ 76.195,03	R\$ 77.041,64	R\$ 77.041,64
	100,00%			4,55%	4,55%	4,55%	4,55%	4,55%	4,55%	4,55%	4,50%	4,50%	4,55%	4,55%
OBRAS DE ARTE ESPECIAIS - PONTE SOBRE O RIO VERISSIMO	R\$ 5.006.617,03	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ 834.603,06	R\$ 834.603,06	R\$ 834.102,40	R\$ 834.102,40	R\$ 834.603,06	R\$ 834.603,06
	100,00%								16,67%	16,67%	16,66%	16,66%	16,67%	16,67%
ADMINISTRAÇÃO	R\$ 11.031.346,30	R\$ -	R\$ -	R\$ 231.658,27	R\$ 242.689,62	R\$ 593.486,43	R\$ 593.486,43	R\$ 603.414,64	R\$ 651.952,57	R\$ 651.952,57	R\$ 651.952,57	R\$ 651.952,57	R\$ 651.952,57	R\$ 651.952,57
	100,00%			2,10%	2,20%	5,38%	5,38%	5,47%	5,91%	5,91%	5,91%	5,91%	5,91%	5,91%
CANTEIRO DE OBRAS	R\$ 4.286.428,22	R\$ -	R\$ -	R\$ 2.027.480,55	R\$ -	R\$ -	R\$ -	R\$ 115.733,56	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -
	100,00%			47,30%				2,70%						
MOBILIZAÇÃO E DESMOBILIZAÇÃO	R\$ 200.372,50	R\$ -	R\$ -	R\$ 70.130,38	R\$ -	R\$ -	R\$ -	R\$ 30.055,88	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -
	100,00%			35,00%				15,00%						

Porcentagem			0,15%	2,21%	2,32%	5,50%	5,50%	5,44%	5,86%	5,86%	5,86%	5,86%	5,86%	5,86%
Valor	R\$ 175.665.411,38	R\$ 262.428,45	R\$ 262.428,45	R\$ 3.884.301,15	R\$ 4.078.741,33	R\$ 9.665.762,58	R\$ 9.667.829,86	R\$ 9.561.119,06	R\$ 10.298.470,61	R\$ 10.298.896,60	R\$ 10.298.456,65	R\$ 10.298.456,65	R\$ 10.299.803,92	R\$ 10.299.803,92
Porcentagem Acumulado		0,15%	0,30%	2,51%	4,83%	10,33%	15,84%	21,28%	27,14%	33,01%	38,87%	44,73%	50,59%	56,46%
Valor Acumulado	R\$ 175.665.411,38	R\$ 262.428,45	R\$ 524.856,91	R\$ 4.409.158,05	R\$ 8.487.899,39	R\$ 18.153.661,97	R\$ 27.821.491,83	R\$ 37.382.610,89	R\$ 47.681.081,50	R\$ 57.979.978,10	R\$ 68.278.434,75	R\$ 78.576.891,40	R\$ 88.876.695,32	R\$ 99.176.499,24



CRONOGRAMA FISICO - FINANCEIRO

Processo Sei: 202500036020184

Rodovia: Duplicação GO-330

Trecho: Ipameri / Catalão

Extensão: 18,60 KM

DATA BASE: OUT/25 GOINFRA; OUT/25 SICRO DNIT-GO

Atividades	Total por Etapa	14º mês	15º mês	16º mês	17º mês	18º mês	19º mês	20º mês	21º mês	22º mês	23º mês	24º mês
PROJETO EXECUTIVO	R\$ 1.574.570,72 100,00%	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -
TERRAPLENAGEM	R\$ 20.672.820,67 100,00%	R\$ 1.215.561,86 5,88%	R\$ 1.215.561,86 5,88%	R\$ 1.215.561,86 5,88%	R\$ 1.215.561,86 5,88%	R\$ 1.215.561,86 5,88%	R\$ 1.215.561,86 5,88%	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -
DRENAGEM	R\$ 10.113.224,04 100,00%	R\$ 532.960,91 5,27%	R\$ 531.955,58 5,26%	R\$ 531.955,58 5,26%	R\$ 531.955,58 5,26%	R\$ 531.955,58 5,26%	R\$ 531.955,58 5,26%	R\$ 531.955,58 5,26%	R\$ 531.955,58 5,26%	R\$ 531.955,58 5,26%	R\$ -	R\$ -
OBRAS DE ARTE CORRENTES	R\$ 5.853.228,83 100,00%	R\$ 344.169,86 5,88%	R\$ 344.169,86 5,88%	R\$ 344.169,86 5,88%	R\$ 344.169,86 5,88%	R\$ 344.169,86 5,88%	R\$ 344.169,86 5,88%	R\$ 344.169,86 5,88%	R\$ 344.169,86 5,88%	R\$ -	R\$ -	R\$ -
PAVIMENTAÇÃO	R\$ 78.263.508,15 100,00%	R\$ 4.891.469,26 6,25%	R\$ 4.891.469,26 6,25%	R\$ 4.891.469,26 6,25%	R\$ 4.891.469,26 6,25%	R\$ 4.891.469,26 6,25%	R\$ 4.891.469,26 6,25%	R\$ 4.891.469,26 6,25%	R\$ -	R\$ -	R\$ -	R\$ -
RESTAURAÇÃO	R\$ 29.745.989,40 100,00%	R\$ 1.749.064,18 5,88%	R\$ 1.749.064,18 5,88%	R\$ 1.749.064,18 5,88%	R\$ 1.749.064,18 5,88%	R\$ 1.749.064,18 5,88%	R\$ 1.749.064,18 5,88%	R\$ 1.749.064,18 5,88%	R\$ -	R\$ -	R\$ -	R\$ -
OBRAS COMPLEMENTARES	R\$ 7.224.082,58 100,00%	R\$ 722.408,26 10,00%	R\$ 722.408,26 10,00%	R\$ 722.408,26 10,00%	R\$ 722.408,26 10,00%	R\$ 722.408,26 10,00%	R\$ 722.408,26 10,00%	R\$ 722.408,26 10,00%	R\$ 722.408,26 10,00%	R\$ 722.408,26 10,00%	R\$ 722.408,26 10,00%	R\$ -
SINALIZAÇÃO	R\$ 1.693.222,94 100,00%	R\$ 77.041,64 4,55%	R\$ 77.041,64 4,55%	R\$ 77.041,64 4,55%	R\$ 77.041,64 4,55%	R\$ 77.041,64 4,55%	R\$ 77.041,64 4,55%	R\$ 77.041,64 4,55%	R\$ 77.041,64 4,55%	R\$ 77.041,64 4,55%	R\$ 77.041,64 4,55%	R\$ 77.041,64 4,55%
OBRAS DE ARTE ESPECIAIS - PONTE SOBRE O RIO VERISSIMO	R\$ 5.006.617,03 100,00%	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -
ADMINISTRAÇÃO	R\$ 11.031.346,30 100,00%	R\$ 655.261,97 5,94%	R\$ 645.333,76 5,85%	R\$ 645.333,76 5,85%	R\$ 645.333,76 5,85%	R\$ 645.333,76 5,85%	R\$ 645.333,76 5,85%	R\$ 558.186,12 5,06%	R\$ 119.035,41 1,07%	R\$ 93.766,44 0,85%	R\$ 57.363,00 0,52%	R\$ 145.613,77 1,32%
CANTEIRO DE OBRAS	R\$ 4.286.428,22 100,00%	R\$ 115.733,56 2,70%	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ 2.027.480,55 47,30%
MOBILIZAÇÃO E DESMOBILIZAÇÃO	R\$ 200.372,50 100,00%	R\$ 30.055,88 15,00%	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ 70.130,38 35,00%
Porcentagem		5,88%	5,79%	5,79%	5,79%	5,79%	5,79%	5,06%	1,02%	0,81%	0,49%	1,32%
Valor	R\$ 175.665.411,38	R\$ 10.333.733,36	R\$ 10.177.004,39	R\$ 10.177.004,39	R\$ 10.177.004,39	R\$ 10.177.004,39	R\$ 10.177.004,39	R\$ 8.874.294,90	R\$ 1.793.610,75	R\$ 1.425.171,93	R\$ 856.812,90	R\$ 2.320.266,34
Porcentagem Acumulada		62,34%	68,13%	73,93%	79,72%	85,51%	91,31%	96,36%	97,38%	98,19%	98,68%	100,00%
Valor Acumulado	R\$ 175.665.411,38	R\$ 109.510.232,60	R\$ 119.687.237,00	R\$ 129.864.241,39	R\$ 140.041.245,78	R\$ 150.218.250,17	R\$ 160.395.254,56	R\$ 169.269.549,46	R\$ 171.063.160,21	R\$ 172.488.332,14	R\$ 173.345.145,04	R\$ 175.665.411,38