



PREFEITURA MUNICIPAL DE PERUIBE
Estância Balneária - Estado de São Paulo

SECRETARIA DE PLANEJAMENTO
CRONOGRAMA FÍSICO FINANCEIRO

OBRA: PRAÇA DO GUARAU

LOCAL: ESTRADA YOSHIO MORITANI X RUA LEODORO DE LIMA

DATA:
25/08/2026

Item	Etap	Preço Total	%	2026	2027							TOTAL
				Mês 01	Mês 02	Mês 03	Mês 04	Mês 05	Mês 06	Mês 07		
1	SERVIÇOS PRELIMINARES	R\$ 55.855,08	14,10%	52,00%	23,00%	5,00%	5,00%	5,00%	5,00%	5,00%	100,00%	
				R\$ 29.044,64	R\$ 12.846,67	R\$ 2.792,75	R\$ 2.792,75	R\$ 2.792,75	R\$ 2.792,75	R\$ 2.792,75		
2	ATERRO	R\$ 22.430,03	5,66%		50,00%	50,00%					100,00%	
				R\$ -	R\$ 11.215,02	R\$ 11.215,02	R\$ -	R\$ -	R\$ -	R\$ -		
3	PASSEIO DE CONCRETO	R\$ 8.111,58	2,05%					100,00%			100,00%	
				R\$ -	R\$ -	R\$ -	R\$ -	R\$ 8.111,58	R\$ -	R\$ -		
4	DRENAGEM	R\$ 13.831,55	3,49%			50,00%	50,00%				100,00%	
				R\$ -	R\$ -	R\$ 6.915,78	R\$ 6.915,78	R\$ -	R\$ -	R\$ -		
5	PISO INTERTRAVADO	R\$ 47.493,87	11,99%					50,00%	50,00%		100,00%	
				R\$ -	R\$ -	R\$ -	R\$ -	R\$ 23.746,94	R\$ 23.746,94	R\$ -		
6	PLAYGROUND	R\$ 17.354,69	4,38%							100,00%	100,00%	
				R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ 17.354,69		
7	PALCO	R\$ 86.223,17	21,76%			13,00%	18,00%	18,00%	7,00%	44,00%	100,00%	
				R\$ -	R\$ -	R\$ 11.209,01	R\$ 15.520,17	R\$ 15.520,17	R\$ 6.035,62	R\$ 37.938,19		
8	ILUMINAÇÃO	R\$ 33.689,55	8,50%	8,00%		8,00%	8,00%	20,00%	28,00%	28,00%	100,00%	
				R\$ 2.695,16	R\$ -	R\$ 2.695,16	R\$ 2.695,16	R\$ 6.737,91	R\$ 9.433,07	R\$ 9.433,07		
9	BEBEDOURO	R\$ 7.846,35	1,98%	27,00%			27,00%		21,00%	25,00%	100,00%	
				R\$ 2.118,51	R\$ -	R\$ -	R\$ 2.118,51	R\$ -	R\$ 1.647,73	R\$ 1.961,59		
10	EQUIPAMENTOS	R\$ 39.533,79	9,98%				12,00%	5,00%	25,00%	58,00%	100,00%	
				R\$ -	R\$ -	R\$ -	R\$ 4.744,05	R\$ 1.976,69	R\$ 9.883,45	R\$ 22.929,60		
11	PAISAGISMO	R\$ 49.982,85	12,62%						67,00%	33,00%	100,00%	
				R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ 33.488,51	R\$ 16.494,34		
12	PLACA DE LOGRADOURO	R\$ 1.479,50	0,37%				100,00%				100,00%	
				R\$ -	R\$ -	R\$ -	R\$ 1.479,50	R\$ -	R\$ -	R\$ -		
13	TOTENS NAS ENTRADAS	R\$ 10.363,43	2,62%						100,00%		100,00%	
				R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ 10.363,43	R\$ -		
14	LIMPEZA DE OBRA	R\$ 1.994,44	0,50%					25,00%	25,00%	50,00%	100,00%	
				R\$ -	R\$ -	R\$ -	R\$ -	R\$ 498,61	R\$ 498,61	R\$ 997,22		
	TOTAL	R\$ 396.189,88	100,00%	8,55%	6,07%	8,79%	9,15%	14,99%	24,71%	27,74%	100,00%	
				R\$ 33.858,32	R\$ 24.061,68	R\$ 34.827,72	R\$ 36.265,93	R\$ 59.384,65	R\$ 97.890,12	R\$ 109.901,46		
% Acumulada				8,55%	14,62%	23,41%	32,56%	47,55%	72,26%	100,00%		
Valor Acumulado				R\$ 33.858,32	R\$ 57.920,00	R\$ 92.747,72	R\$ 129.013,66	R\$ 188.398,31	R\$ 286.288,42	R\$ 396.189,88		

BRUNO PAVAN TAVANO
ARQUITETO E URBANISTA
CAU - A49054-7