

		Obra																
		ARF_CAICÓ (ORÇDESONERADO-R1)-REFORMA E ADEQUAÇÃO DE ACESSIBILIDADE DOS BANHEIROS -DESONERADO																
					1	2	3	4	5	6	7	8	9	10	11			
CRONOGRAMA FISICO-FINANCEIRO					PROJETO EXECUTIVO	OBRA						ENTREGA PROVISORIA		ENTREGA DEFINITIVA	10% PARA FINAL DA OBRA			
Item	Descrição	Total	TOTAL (-10%)	Peso (%)	30	60	90	120	150	180	210	240	270	300	330	XXXXXXX		
1	SERVIÇOS TECNICOS	58,839.39	52,955.45	6.69 %	52,955.45							2,941.97			2,941.97	5,883.94		
2	SERVIÇOS PRELIMINARES	5,340.07	4,806.06	0.61 %	2403.0315	2403.0315						267.00			267.00	534.01		
3	REMOÇÕES E DEMOLIÇÃO	25,131.77	22,618.59	2.86 %		11309.2965	11309.2965					1,256.59			1,256.59	2,513.18		
4	MOVIMENTO DE TERRA	1,110.10	999.09	0.13 %		999.09						55.51			55.51	111.01		
5	FUNDAÇÕES E ESTRUTURAS	21,952.87	19,757.58	2.50 %		9878.7915	9878.7915					1,097.64			1,097.64	2,195.29		
6	ELEMENTOS DE VEDAÇÃO	2,331.07	2,097.96	0.26 %			1048.9815	1048.9815				116.55			116.55	233.11		
7	ESQUADRIAS E ACESSORIOS	130,707.51	117,636.76	14.86 %				39212.253	39212.253	39212.253		6,535.38			6,535.38	13,070.75		
8	INSTALAÇÕES HIDROSSANITARIAS, LOUÇA, METAIS E ACESSORIOS	8,207.71	7,386.94	0.93 %				3693.4695	3693.4695			410.39			410.39	820.77		
9	INSTALAÇÕES ELÉTRICAS	158,593.54	142,734.19	18.03 %			28546.8372	28546.8372	28546.8372	28546.8372	28546.8372	7,929.68			7,929.68	15,859.35		
10	INSTALAÇÕES DE TELEMÁTICA	32,168.67	28,951.80	3.66 %			5790.3606	5790.3606	5790.3606	5790.3606	5790.3606	1,608.43			1,608.43	3,216.87		
11	REVESTIMENTO	134,490.63	121,041.57	15.29 %				30260.39175	30260.39175	30260.39175	30260.39175	6,724.53			6,724.53	13,449.06		
12	PINTURA	101,191.22	91,072.10	11.50 %				22768.0245	22768.0245	22768.0245	22768.0245	5,059.56			5,059.56	10,119.12		
13	ENCERRAMENTO DOS SERVIÇOS	24,849.77	22,364.79	2.82 %							22,364.79	1,242.49			1,242.49	2,484.98		
	VALOR TOTAL	704,914.32	634,422.89	80.12 %														
					SOMATORIO	55,358.48	24,590.21	56,574.27	131,320.32	130,271.34	126,577.87	109,730.41	35,245.72	0.00	0.00	35,245.72	704,914.32	
					(%)	7.85%	3.49%	8.03%	18.63%	18.48%	17.96%	15.57%	5.00%	0.00%	0.00%	5.00%	100.00%	
14	ADMINISTRAÇÃO DA OBRA	174,909.60	164,854.08	19.88 %	20,991.91	47,257.83	20,540.79	8,849.20	8,920.46	27,076.29	31,217.61	5,027.76	0.00	0.00	5,027.76	174,909.60		
					7.85	3.49	8.03	18.63	18.48	17.96	15.57	5.00	0.00	0.00	5.00	100.00		
	VALOR GLOBAL		879,823.92		100.00%												879,823.92	
					SOMATORIO	76,350.39	71,848.04	77,115.06	140,169.52	139,191.79	153,654.15	140,948.01	40,273.48	0.00	0.00	40,273.48	879,823.92	
					ACUMULADO	76,350.39	148,198.43	225,313.49	365,483.01	504,674.80	658,328.95	799,276.97	839,550.44	839,550.44	839,550.44	879,823.92		