




Obra
PONTE RIO VERMELHO/SOBERBO

Bancos
SINAPI - 09/2025 - Goiás 36,65%
SBC - 02/2025 - Goiás
SICRO3 - 07/2025 - Goiás
AGETOP CIVIL - 06/2025 - Goiás
AGETOP RODOVIARIA - 06/2025 - Goiás

Cronograma Físico e Financeiro

Item	Descrição	Total Por Etapa	30 DIAS	60 DIAS	90 DIAS	120 DIAS	150 DIAS	180 DIAS
1	SERVIÇO PRELIMINAR - PONTES	100,00%	100,00%					
		2.146.08	2.146.08					
2	PONTE RIO VERMELHO	100,00%	1,71%	15,57%	15,46%	17,10%	17,10%	33,05%
		436.197.75	7.468.80	67.916.48	67.441.28	74.595.20	74.595.20	144.180.80
2.2	LOCAÇÃO	100,00%	50,00%	50,00%				
		950.40	475.20	475.20				
2.3	TUBULÕES	100,00%		50,00%	50,00%			
		47.422.91		23.711.46	23.711.46			
2.4	BLOCO DAS ALAS	100,00%		50,00%	50,00%			
		22.026.88		11.013.44	11.013.44			
2.5	BLOCO CENTRAL	100,00%		50,00%	50,00%			
		65.432.76		32.716.38	32.716.38			
2.6	ALAS	100,00%				50,00%	50,00%	
		67.923.15				33.961.58	33.961.58	
2.7	PILAR CENTRAL	100,00%				50,00%	50,00%	
		81.267.25				40.633.63	40.633.63	
2.8	VIGAS DE APOIO	100,00%						100,00%
		5.984.63						5.984.63
2.9	VIGAS PRE MOLDADAS	100,00%						100,00%
		86.095.73						86.095.73
2.10	NEOPRENE	100,00%						100,00%
		6.487.81						6.487.81
2.11	GUARDA RODAS	100,00%						100,00%
		45.612.63						45.612.63
2.12	ATERRO	100,00%	100,00%					
		6.993.60	6.993.60					
3	PONTE SOBERBO	100,00%	16,48%	22,04%	35,15%	20,99%	5,34%	
		177.622.01	29.271.96	39.153.17	62.433.19	37.285.78	9.477.92	
3.2	LOCAÇÃO	100,00%	100,00%					
		722.38	722.38					
3.3	TUBULÕES	100,00%	100,00%					
		21.555.98	21.555.98					
3.4	BLOCO	100,00%		75,00%	25,00%			
		22.026.88		16.520.16	5.506.72			
3.5	ALAS	100,00%			50,00%	50,00%		
		68.586.92			34.293.46	34.293.46		
3.6	VIGAS	100,00%				50,00%	50,00%	
		5.984.63				2.992.32	2.992.32	
3.7	NEOPRENE	100,00%					100,00%	
		6.485.60					6.485.60	
3.8	ATERRO	100,00%	100,00%					
		6.993.60	6.993.60					
3.9	GUINDASTE	100,00%		50,00%	50,00%			
		45.266.02		22.633.01	22.633.01			
Porcentagem			6,31%	17,38%	21,08%	18,16%	13,65%	23,41%
Custo			38.886,84	107.069,64	129.874,46	111.880,97	84.073,11	144.180,80
Porcentagem Acumulado			6,31%	23,7%	44,78%	62,94%	76,59%	100,0%
Custo Acumulado			38.886,84	145.956,48	275.830,94	387.711,91	471.785,02	615.965,84



 ENG. CIVIL GUILHERME SOUZA BRITO
 CREA: 1019105186/D-GO