

CRONOGRAMA FÍSICO - FINANCEIRO

ITEM	GRUPOS SERVIÇOS	VALOR ITENS		PERÍODOS															TOTAIS
		VALOR	PERC.	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	
		R\$	%	30 DIAS	60 DIAS	90 DIAS	120 DIAS	150 DIAS	180 DIAS	210 DIAS	240 DIAS	270 DIAS	300 DIAS	330 DIAS	360 DIAS	390 DIAS	420 DIAS	450 DIAS	
01	SERVIÇOS PRELIMINARES	343.761,44	10,59%	103.128,43 30,00%	68.752,29 20,00%	39.876,33 11,60%	11.000,37 3,20%	11.000,37 3,20%	11.000,37 3,20%	11.000,37 3,20%	11.000,37 3,20%	11.000,37 3,20%	11.000,37 3,20%	11.000,37 3,20%	11.000,37 3,20%	11.000,37 3,20%	11.000,37 3,20%	11.000,37 3,20%	343.761,44
02	MOVIMENTO EM TERRA	3.819,22	0,12%	381,92 10,00%	763,84 20,00%	1.145,77 30,00%	763,84 20,00%	763,84 20,00%											3.819,22
03	FUNDAÇÃO	52.031,16	1,60%	5.203,12 10,00%	10.406,23 20,00%	15.609,35 30,00%	10.406,23 20,00%	10.406,23 20,00%											52.031,16
04	ESTRUTURA	343.477,63	10,58%		34.347,76 10,00%	51.521,64 15,00%	68.695,53 20,00%	68.695,53 20,00%	68.695,53 20,00%	51.521,64 15,00%									343.477,63
05	PAREDES E PAINÉIS	347.584,28	10,71%			17.379,21 5,00%	17.379,21 5,00%	17.379,21 5,00%	17.379,21 5,00%	17.379,21 5,00%	17.379,21 5,00%	17.379,21 5,00%	34.758,43 10,00%	34.758,43 10,00%	69.516,86 20,00%	52.137,64 15,00%	34.758,43 10,00%		347.584,28
06	ESQUADRIAS	167.640,03	5,16%											33.528,01 20,00%	50.292,01 30,00%	50.292,01 30,00%	33.528,01 20,00%		167.640,03
07	COBERTURA	178.067,92	5,49%				17.806,79 10,00%	35.613,58 20,00%	35.613,58 20,00%	35.613,58 20,00%	53.420,38 30,00%								178.067,92
08	IMPERMEABILIZAÇÃO	41.633,45	1,28%				4.163,35 10,00%	8.326,69 20,00%	8.326,69 20,00%	16.653,38 40,00%	4.163,35 10,00%								41.633,45
09	REVESTIMENTO	1.109.149,28	34,17%				110.914,93 10,00%	110.914,93 10,00%	166.372,39 15,00%	166.372,39 15,00%	221.829,86 20,00%	221.829,86 20,00%	110.914,93 10,00%						1.109.149,28
10	PISOS	243.261,09	7,49%					24.326,11 10,00%	24.326,11 10,00%	36.489,16 15,00%	36.489,16 15,00%	36.489,16 15,00%	48.652,22 20,00%	36.489,16 15,00%					243.261,09
11	INSTALAÇÕES HIDROSSANITÁRIAS/ACESSÓRIOS	107.664,14	3,32%				10.766,41 10,00%	10.766,41 10,00%	10.766,41 10,00%	10.766,41 10,00%	10.766,41 10,00%	10.766,41 10,00%	10.766,41 10,00%	21.532,83 20,00%	10.766,41 10,00%				107.664,14
12	INSTALAÇÕES ELÉTRICAS	16.692,42	0,51%				1.669,24 10,00%	1.669,24 10,00%	1.669,24 10,00%	1.669,24 10,00%	1.669,24 10,00%	1.669,24 10,00%	1.669,24 10,00%	2.503,86 15,00%	2.503,86 15,00%				16.692,42
13	PINTURA	85.888,24	2,65%													17.177,65 20,00%	25.766,47 30,00%	42.944,12 50,00%	85.888,24
14	ACESSIBILIDADE	110.670,52	3,41%							11.067,05 10,00%	11.067,05 10,00%	11.067,05 10,00%	16.600,58 15,00%	33.201,16 30,00%	16.600,58 15,00%	11.067,05 10,00%			110.670,52
15	SERVIÇOS COMPLEMENTARES	94.624,20	2,92%	1.892,48 2,00%	1.892,48 2,00%	1.892,48 2,00%	1.892,48 2,00%	1.892,48 2,00%	1.892,48 2,00%	1.892,48 2,00%	1.892,48 2,00%	1.892,48 2,00%	1.892,48 2,00%	1.892,48 2,00%	1.892,48 2,00%	15.139,87 16,00%	18.924,84 20,00%	37.849,68 40,00%	94.624,20
TOTAL GERAL DO ORÇAMENTO		3.245.965,02	100,00%																
TOTAIS POR DESEMBOLSO MENSAL:				110.605,95 3,41%	116.162,61 3,58%	127.424,78 3,93%	255.458,39 7,87%	301.754,63 9,30%	346.042,02 10,66%	360.424,94 11,10%	369.677,51 11,39%	312.093,79 9,61%	236.254,66 7,28%	174.906,29 5,39%	162.572,57 5,01%	156.814,59 4,83%	123.978,11 3,82%	91.794,17 2,83%	
TOTAIS ACUMULADOS :				110.605,95 3,41%	226.768,57 6,99%	354.193,35 10,91%	609.651,74 18,78%	911.406,37 28,08%	1.257.448,39 38,74%	1.617.873,33 49,84%	1.987.550,84 61,23%	2.299.644,63 70,85%	2.535.899,29 78,12%	2.710.805,58 83,51%	2.873.378,15 88,52%	3.030.192,74 93,35%	3.154.170,85 97,17%	3.245.965,02 100,00%	