



OBRAS PARQUE RENASCER (PARQUE TANQUE) - ARROIO TINDIBA - JACAREPAGUA - XVI R.A. - A.P. 4

Local da obra:
Regime:
Preços:
Prazo de Execução:

Rua Godofredo Viana, s/n, Tanque - Rio de Janeiro/ RJ
Desonerado
dez/25
240 dias

Cronograma Físico Financeiro

Item	Discriminação dos Serviços	Mês								Total com BDI	%
		1	2	3	4	5	6	7	8		
1	Administração	R\$ 35.452,60	R\$ 47.430,20	R\$ 94.636,75	R\$ 130.106,29	R\$ 99.017,93	R\$ 77.772,36	R\$ 75.948,34	R\$ 87.964,54	R\$ 648.329,00	10,08%
		5,47%	7,32%	14,60%	20,07%	15,27%	12,00%	11,71%	13,57%	100,00%	
2	Projetos	R\$ 15.368,68	R\$ 15.368,68	R\$ 11.099,60	R\$ 8.538,16	R\$ 8.538,16	R\$ 8.538,16	R\$ 9.391,97	R\$ 8.538,16	R\$ 85.381,57	1,33%
		18,00%	18,00%	13,00%	10,00%	10,00%	10,00%	11,00%	10,00%	1,33%	
3	Serviços preliminares	R\$ 229.321,76	R\$ 17.640,14	R\$ 17.640,14	R\$ 17.640,14	R\$ 17.640,14	R\$ 17.640,14	R\$ 17.640,14	R\$ 17.640,14	R\$ 352.802,71	5,49%
		65,00%	5,00%	5,00%	5,00%	5,00%	5,00%	5,00%	5,00%	5,49%	
4	Mobilização	R\$ 8.014,94	R\$ 7.373,75	R\$ 3.847,17	R\$ 2.564,78	R\$ 2.564,78	R\$ 2.564,78	R\$ 2.564,78	R\$ 2.564,78	R\$ 32.059,77	0,50%
		25,00%	23,00%	12,00%	8,00%	8,00%	8,00%	8,00%	8,00%	0,50%	
5	Operação de tráfego	R\$ 2.280,00	R\$ 2.280,00	R\$ 2.280,00	R\$ 2.280,00	R\$ 2.280,00	R\$ 2.280,00	R\$ 2.280,00	R\$ 2.280,00	R\$ 18.240,00	0,28%
		12,50%	12,50%	12,50%	12,50%	12,50%	12,50%	12,50%	12,50%	0,28%	
6	Urbanização	R\$ -	R\$ -	R\$ 250.084,70	R\$ 500.169,41	R\$ 500.169,41	R\$ 500.169,41	R\$ 500.169,41	R\$ 500.169,41	R\$ 2.500.847,04	38,89%
				10,00%	20,00%	20,00%	20,00%	20,00%	10,00%	38,89%	
7	Edificações	R\$ -	R\$ -	R\$ 75.115,06	R\$ 125.191,77	R\$ 150.230,13	R\$ 50.076,71	R\$ 50.076,71	R\$ 50.076,71	R\$ 500.767,09	7,79%
				15,00%	25,00%	30,00%	10,00%	10,00%	10,00%	7,79%	
8	Paisagismo	R\$ -	R\$ -	R\$ 18.613,74	R\$ 18.613,74	R\$ 18.613,74	R\$ 18.613,74	R\$ 18.613,74	R\$ 93.068,71	R\$ 186.137,41	2,89%
				10,00%	10,00%	10,00%	10,00%	10,00%	50,00%	2,89%	
9	Mobiliário e estrutura em concreto	R\$ -	R\$ -	R\$ -	R\$ -	R\$ 19.856,50	R\$ 59.569,51	R\$ 59.569,51	R\$ 59.569,51	R\$ 198.565,02	3,09%
						10,00%	30,00%	30,00%	30,00%	3,09%	
10	Equipamentos e afins	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ 283.670,79	R\$ 283.670,79	4,41%
									100,00%	4,41%	
11	Laje sobre o canal	R\$ -	R\$ -	R\$ 21.510,26	R\$ 64.530,77	R\$ 129.061,54	R\$ -	R\$ -	R\$ -	R\$ 215.102,57	3,34%
				10,00%	30,00%	60,00%				3,34%	
12	Hidráulica Parque Aquático	R\$ -	R\$ -	R\$ 34.246,26	R\$ 34.246,26	R\$ 34.246,26	R\$ 34.246,26	R\$ 17.123,13	R\$ 17.123,13	R\$ 171.231,30	2,66%
				20,00%	20,00%	20,00%	20,00%	10,00%	10,00%	2,66%	
13	Iluminação	R\$ 61.237,43	R\$ 191.366,96	R\$ 267.913,75	R\$ 244.949,71	R\$ -	R\$ -	R\$ -	R\$ -	R\$ 765.467,85	11,90%
		8,00%	25,00%	35,00%	32,00%					11,90%	
14	Nivelamento do Canal	R\$ -	R\$ 189.029,53	R\$ 141.772,15	R\$ 141.772,15	R\$ -	R\$ -	R\$ -	R\$ -	R\$ 472.573,82	7,35%
			40,00%	30,00%	30,00%					7,35%	
	Total mensal	R\$ 351.675,41	R\$ 470.489,26	R\$ 938.759,58	R\$ 1.290.603,17	R\$ 982.218,58	R\$ 771.471,06	R\$ 753.377,72	R\$ 872.581,16	R\$ 6.431.175,94	100,00%
	% mensal	5,47%	7,32%	14,60%	20,07%	15,27%	12,00%	11,71%	13,57%	100,00%	
	Total acumulado	R\$ 351.675,41	R\$ 822.164,67	R\$ 1.760.924,25	R\$ 3.051.527,42	R\$ 4.033.746,00	R\$ 4.805.217,06	R\$ 5.558.594,78	R\$ 6.431.175,94		
	% acumulado	5,47%	12,78%	27,38%	47,45%	62,72%	74,72%	86,43%	100,00%		

Documento assinado digitalmente



VANIA REIS BARCELLOS COSTA

Data: 22/04/2026 14:39:12-0300

Verifique em <https://validar.iti.gov.br>